



Progress Report

Project Overview & Executive Summary

06-Aug-26

PROJECT INFORMATION

As of 06-Aug-26

Project Name: GHEZLAN Project

Client: AL ZAMIL

Contractor: KAYAN CAPITAL HOLDINGS

PO Number: HSP-PO-46319 (Revision 0)

Project Start: 30-Jun-26

Project End: 30-Nov-26

Project Amount: SAR 1,292,000.00

Net Progress: 27.35%

Project Leader: ERFAN AHMAD

Project Days: 154 Days

Day Number: 38 Days



Progress Report

Project Scope & Progress Valuation

06-Aug-26


Project Scope Summary

Project: GHEZLAN Project (SAR)

DESCRIPTION	TOTAL PRICE	WEIGHTAGE	NET PROGRESS	PROGRESS VALUE
FA GENERAL	287,524.10	22.25%	7.68%	99,195.81
FA FM 200	253,518.84	19.62%	8.87%	114,564.07
FIRE FIGHTING	661,487.00	51.20%	7.24%	93,604.71
FAT	92,000.00	7.12%	3.56%	46,000.00
Total progress	1,292,000.00	100.20%	27.35%	353,364.60

OVERALL PHYSICAL COMPLETION

27.35%



TOTAL EARNED VALUATION

SAR 353,364.60

Authoritative Contract Value: SAR 1,292,000.00